



Current Field Locations

July 8-19 Water Main and Irrigation

July 22-26 Site Preparation and Field #1 Relocation/Irrigation

July 29-Sept 13 Site Mass Grading followed by Finish Grading

Aug 26-Sept 13 Utilities & Softball Irrigation

Sept 16-Sept 20 Gravel Parking Lot for Staging & Footings/Foundation

Sept 23-Oct 4 Site Restoration (north of new parking lot)

Oct 28-Nov 29 (ASAP) Complete Irrigation System Field #2 and Other

All areas around the building would need to be finished in the summer of 2020.

The Softball field would not be ready for play in the spring of 2020.



HOLMEN HIGH SCHOOL ADDITION  
XX  
1001 MICHOIGAN ROAD  
HOLMEN, MN 56048  
SITE PLAN

REVIEW  
NOT FOR  
CONSTRUCTION

05/12/2013

C100